

The Files: Contract No. 3072-28274-2

31 July 1962

25X1A9a

25X1A5a1

Trip Report - Visual Readout Device, DR-1 with

1. Project Description:

The DR-1 is a miniature visual readout device which when connected to the audio output terminals of a receiver converts a four bit binary tone signal to a visual numeric display.

2. Contractual Information:

- a. Initial Cost: \$50,000.00
- b. Initiation Date: 12 June 1962
- c. Completion Date: Phase I 20 September 1962  
Phase II 60 days after acceptance of  
Phase I units.
- d. Deliverable Items: 100 each DR-1

3. Date of Meeting: 23 July 1962

4. Place of Meeting:

5. Persons Attending:

Agency

Non-Agency

25X1A9a

Mr. [REDACTED]

Mr. [REDACTED]

25X1A5a1

6. Contractor's Performance:

- a. On Schedule and expected to remain so: Yes
- b. Within Obligated Funds and expected to remain so: Yes
- c. Satisfactory Technical Progress: Yes

7. Project Status:

The contractor has fabricated a breadboard of the DR-1 containing the improvements discussed in his technical proposal. This breadboard is now being tested to insure that it meets the required specifications. The mechanical design of the unit is almost complete

**SUBJECT: Trip Report - Visual Readout Device, DR-1 with**  
[REDACTED]

25X1A5a1

and the contractor does not foresee any problems in producing these units.

[REDACTED] 25X1A9a

**Distribution:**

R+D Subject File  
Inspection Branch/PD/OL  
R+D Lab  
OC-T  
Monthly (2)  
EP Chrono

OC-E/R+D-EP:WWD:mlf (8 August 1962)

-2-

